BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.91		supplying and wiring adopting loop system in existing PVC conduit / casing capping using 1100 v grade , copper conductor flexible multistrand FRLS PVC insulated, 2 x1.5sq.mm cable confirming to the GTP, without switch, the other end of the wires shall be terminated with sufficient loose length in a wood /PVC cound block. complete for each outlet.b) Medium point above 3Mtr up to 6Mtr from tapping point to out let via switch box							
Measurements taken on		2/6/23							
			Each	17				17.00	
		Total Executed Quantity						**17.00**	
		Qty Carried to Summary						**17.00**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.92		c) Long point above 6Mtr up to 10Mtr from tapping point to out let via switch box							
Measurements taken on		2/6/23							
			Each	12				12.00	
		Total Executed Quantity						**12.00**	
		Qty Carried to Summary						**12.00**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.93		d) Two Outlet in a row, above 3.0M unto 6.0M from tapping point to outlet via switch box.							
Measurements taken on		3/6/23							
			Each	6				6.00	
								Total Executed Quantity	**6.00**	
								Qty Carried to Summary	**6.00**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.94		e) Three Outlet in a row, above 6.0M unto 10.0M from tapping point to outlet via switch box.							
Measurements taken on		2/6/23							
			Each	6				6.00	
		Total Executed Quantity						**6.00**	
		Qty Carried to Summary						**6.00**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.96		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A .1.5 sqmm							
Measurements taken on		2/6/23							
			Mtr		3150.00			3150.00	
							Total Executed Quantity	**3150.00**	
							Qty Carried to Summary	**3150.00**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

2/6/2023

ASSISTANT EXECUTIVE ENGINEER

Second and Part Bill

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.97		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A .2.5 sqmm							
Measurements taken on		2/6/23							
			Mtr		2250.00			2250.00	
							Total Executed Quantity	**2250.00**	
							Qty Carried to Summary	**2250.00**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.99		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A . 6 sqmm							
Measurements taken on		2/6/23							
			Mtr		270.00			270.00	
							Total Executed Quantity	**270.00**	
							Qty Carried to Summary	**270.00**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

2/6/2023

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client: Sri. S D Venkatesh Gowda

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No.100		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:1990 & comfirming to GTP of Group-A . 10 sqmm							
Measurements taken on		2/6/23							
			Mtr		20.00			20.00	
								20.00	
							Total Executed Quantity	**20.00**	
							Qty Carried to Summary		

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

02/06/2023

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No 132		Supply of 2'x2' LED recessed luminaire with ...Watts system wattage. Housing shall be with pressure die cast aluminum alloy with corrosion proof resistant polyester power coated. Driver operates with voltage range from 100V to 270V 50/60 Hz with short circuit, overload & mis-wiring protection. Lumen Maintenance of 70% at 50000 Hrs. Injection moulded poly carbonate diffuser for better mechanical stability, light transmission & avoid pot hole effect. Junction temperature shall be < 70 degree Celsius. Driver is on constant current driver @ 0.06A with PF > 0.92 with line voltage @ 220-240V @ 50/60Hz, driver efficiency > 85% & THD<15%. LED Efficiency > 130 lm/W at 1W & Fixture Efficiency >75lm/w with CRI > 75 with injection moulded Polycarbonate lens with < 80mm depth. 5 years Warranty against any manufacturing defect working under standard electrical condition. LED modular down light 2'x2'- 55 watts									
Measurements taken on											
			Nos	6				6.00			
							Total Qty	6.00			
							Schedule B quantity	2.00			
							Quantity Upto 125%	2.50			
							Quantity Above 125%	3.50			
							Now to be Paid Quantity				
							Quantity Upto 125%	2.50	5656.00	14140.00	
							Quantity Above 125%	3.50	5656.00	19796.00	
Item No 136		Supplying of 1.1 KV LT UG cable having aluminum conductor PVC insulated, extruded inner sheathed, galvanized, steel strip (except 2CX10Sq mm wire armoured) confirming to IS-3975:1990 (No. of Strip indicated in GTP) & extruded PVC outer sheathed armoured cable with specified IS-1554 Part-1:1988 & confirming to GTP of GROUP-A. A) 4 core 16 sqmm									
			Mtrs					115.00			
		Vide Total executed Quantity from premeasurement Page no.									
							Total Qty	115.00			
							Schedule B quantity	115.00	151.50	17423.00	
							Now to be Paid Quantity	115.00			
Item No 149		KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.									
Measurements taken on											
		Quantity Measured in 1st RA Bill						14.54			
		Present Bill Measurements									
		Coping									
		Above ground Level SSM									
		Pathway Side	Cum	1	3.35	0.52	0.10	0.17			
			Cum	1	12.95	0.47	0.10	0.61			

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER 05/05/2023

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client: Sri. S D Venkatesh Gowda

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
Item No.171		Supplying of 1.1 KV LT UG cable having aluminium condutor PVC insulated shethed, EXTREDED INNER SHEATHRD galvnised steel,stirp confirming IS 3975;1990 AND extruded PVC outer sheathing armoured cable IS 1554 part 1;1998 and confirming to GTP of group.							
Measurements taken on		2/6/23							
			Mtrs		35.00			35.00	
							Total Executed Quantity	**35.00**	
							Qty Carried to Summary	**35.00**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR

PMC

ASSISTANT ENGINEER

02/6/23

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.172		Labour charges for laying of 1.1 K.V class UG cable, P No. 41 / 1 No. 6.5.1 In existing treneg/duct 6Sqmm to 16 Sqmm)							
Measurements taken on		2/6/23						35.00	
			Mtrs		35.00			**35.00**	
							Total Executed Quantity	**35.00**	
							Qty Carried to Summary		

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.173		Digging or trenching of 0.6m deep x 0.5 mtr wide refilling the trench to the required ground level and consolidating etc., complete							
Measurements taken on		2/6/23							
								32.00	
			Mtrs		32.00			**32.00**	
							Total Executed Quantity	**32.00**	
							Qty Carried to Summary		

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

3/06/2023

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

BRUHAT BANGALORE MAHANAGARA PALIKE

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.174		Supplying and fixing of Class A (medium duty) GI pipe of wall thickness not less than 3.25mm on pole/wall/drain crossing with necessary clamping arrangements for UG cable of 1.1 KV class							
Measurements taken on		2/6/23							
			Mtrs		2.00			2.00	
							Total Executed Quantity	**2.00**	
							Qty Carried to Summary	**2.00**	

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

ASSISTANT ENGINEER

2/6/2023

ASSISTANT EXECUTIVE ENGINEER

Second and Part Bill

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

BRUHAT BANGALORE MAHANAGARA PALIKE

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.175		Supplying and fixing L.T. cast Iron pot head suitable for 1.1 KV class UG cable filled with necessary bituumen/insulating compound complete with terminals, clamps, bolts, nuts and washers etc.,							
Measurements taken on		2/6/23							
								1.00	
			No.	1				1.00	
							Total Executed Quantity	**1.00**	
							Qty Carried to Summary		

CONTRACTOR

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Second and Part Bill

BRUHAT BANGALORE MAHANAGARA PALIKE

NAME OF WORK:- Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client		Sri. S D Venkatesh Gowda							
Chainage in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
From	To								
Item No.176		Supplying, fixing, wiring, earth electrode for grounding conduits, I.C cutouts and other equipments on the meter board using 40 mm dia 2.90 mm thick GI pipe 2.5 m long buried in a pit. The pit should be filled with equal propotion of solt and charocoal 150 mm alround the pipe to complete depth. The connection from the pipe to the conduit etc., is to be established through GI wire of size, as per ISI specification 7.3.3 IS 732 using 12 mm dia bolts, nuts, washers and check nuts, etc., the pipe shall have 16 throught holes of 122 mm dia.							
Measurements taken on		2/6/23							
			No.	1				1.00	
							Total Executed Quantity	**1.00**	
							Qty Carried to Summary	**1.00**	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Second and Part Bill

NAME OF WORK:- Construction of Open Air Theater at Ward No.87 in Byatarayanapura Assembly Constituency

PREMEASUREMENT SHEET

Second and Part Bill

Client: Sri. S D Venkatesh Gowda

Chainage in m From	Chainage in m To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Remarks
E19		Wiring for lighting/power circuit using one of FRLS PVC insulated 1100v grade, multistrand Copper with low conductor resistance single core cable in open or concealed system of wiring with specified IS-694:comfirming to latest amendments. 4 Sqmm							
Measurements taken on		2/6/23							
			m		1440.00			1440.00	
							Total Executed Quantity	1440.00	
							Qty Carried to Summary	1440.00	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Name of Work: Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

EMB

Second and Part Bill

Measurement Sheet

BOOK NO-02

NAME OF THE PROJECT: Construction of Open Air Theater at Ward No.07 in Byatarayanapura Assembly Constituency

BRUHAT BANGALORE MAHANAGARA PALIKE

MEASUREMENT SHEET

Second and Part Bill

Client: Sri. S.D Venkatesh Gowda

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No.02		KSRB 2-2.2 Earthwork excavation by manual means for foundation of buildings, culverts, water supply and sanitary lines and electrical conduits etc. either in pits or in trenches 1.5m and above in width, in ordinary soil not exceeding 1.5 m. in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50 m. including breaking of clods complete as per specifications.									
		Vide Total executed Quantity from premeasurement Page no. 01 & 02	Cum					391.83			
		Total Qty						391.83			
		Schedule B quantity						127.77			
		Quantity Upto 125%						159.71			
		Quantity Above 125%						232.12			
		DPQ Qty paid in 1st RA Bill									
		Quantity Upto 125%						159.71			
		Quantity Above 125%						76.77			
		Now to be Paid Quantity									
		Quantity Above 125%						155.34	489.77	76082.00	
Item No.04		KSRB 4-1.3 Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85 cum and fine aggregtes @ 0.57 cum machine mixed, concrete laid in layers not exceeding 15 cms.thick, well compacted, in foundation, including cost of all materials,labour, HOM of machinery,curing complete as per specifications									
		Vide Total executed Quantity from premeasurement Page no. 03 to 06	Cum					178.44			
		Total Qty						178.44			
		Schedule B quantity						64.42			
		Quantity Upto 125%						80.53			
		Quantity Above 125%						97.92			
		DPQ Qty paid in 1st RA Bill						37.65		238582.00	
		Now to be Paid Quantity						42.87			
		Quantity Upto 125%						42.88	5565.26	238621.00	
		Quantity Above 125%						97.92	5565.26	544937.00	
Item No.05		KSRB 4.2.1 Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates@0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks,anchor blocks & plinths, etc.. ., including cost of all materials, labour, HOM of machinery, curing,complete but excluding cost of reinforcement as per specifications.									
		Vide Total executed Quantity from premeasurement Page no. 07	Cum					11.13			
		Total Qty						11.13			
		Schedule B quantity						29.33			
		DPQ Qty paid in 1st RA Bill						9.25			
		Now to be Paid Quantity						1.88	6339.73	11906.00	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

RRMP

Second and Part Bill

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No.06		KSRB 2.3 Filling available excavated earth (excluding rock) in sides of foundations upto plinthin layers not exceeding 20 cms. in depth, compacting each deposited layer by ramming afterwatering with lead upto 50 m. and lift upto 1.5 m. including cost of all labour complete as perspecifications									
		Vide Total executed Quantity from premeasurement Page no. 08	Cum					385.51			
								Total Qty	385.51		
								Schedule B quantity	111.95		
								Quantity Upto 125%	139.94		
								Quantity Above 125%	245.57		
								DPQ Qty paid in 1st RA Bill	329.14		
								Quantity Upto 125%	139.94		
								Quantity Above 125%	189.21		
								Now to be Paid Quantity			
								Quantity Above 125%	56.37	219.25	12359.00
Item No.07		KSRB 5.2.2 Providing and constructing granite / trap / basalt size stone masonry in foundation cement mortar 1:8, stone hammerd dressed in courses not less than 20 cms high, bond stones at 2 m. apart in each course including cost of materials, labour, curing complete as per specifications.									
Measurements taken on		6/4/23									
		Vide Total executed Quantity from premeasurement Page no. 09						315.14			
		Present Bill Measurements									
		Above ground Level									
		Pathway Side	Cum	1	3.35	0.52	0.40	0.70			
			Cum	1	12.95	0.47	0.20	1.22			
			Cum	1	9.45	0.48	0.20	0.85			
		SWD Drain side	Cum	1	2.30	0.53	0.20	0.24			
		Compound Wall									
		South Side									
			Cum	1	6.50	0.60	0.20	0.78			
		East Side									
			Cum	1	15.00	0.60	0.20	1.80			
			Cum	1	4.65	0.60	0.20	0.56			
		Near Gate	Cum	2	1.77	0.30	0.20	0.21			
								Total Qty	321.50		
								Schedule B quantity	148.40		
								Quantity Upto 125%	185.50		
								Quantity Above 125%	136.00		
								DPQ Qty paid in 1st RA Bill	291.98		
								Quantity Upto 125%	185.50		
								Quantity Above 125%	106.42		
								Now to be Paid Quantity			
								Quantity Above 125%	29.58	4902.06	145019.00
Item No.08		KSRB 4.2.7 Providing and laying in position reinforced cement concrete of Design mix M25 with OPC cement @ 340kgs, with 20mm and down size graded granite metal coarse aggregates@0.70 cum and fine aggregtes @ 0.47cum, with super plasticisers @ 3 liters confirming to IS 9103-1999 reafirmed-2008 at machine mixed, concrete laid in layers not exceeding 15 cms thick, vibrated for all works in foundation for footings, pedastals, retaining walls, return walls, walls (any thickness) including attached pilasters, columnspillars, posts, struts, buttresses, bed blocks,anchor blocks & plinths, etc.. ., including cost of all materials, labour, HOM of machinery, curing,complete but excluding cost of reinforcement as per specifications.									
Measurements taken on		17/4/23, 21/4/23									
		Vide Total executed Quantity from premeasurement Page no. 10						27.14			
		Present Bill Measurements									
		For Beams Beside Gate	Cum	2	1.78	0.32	0.25	0.28			
		For Column									
		Beside Gate	Cum	2	0.30	0.30	2.30	0.41			

PRAPRASAD CONSULTANTS BANGALORE PM

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Chainage in m From	To	Description of Item	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Gents Changing Room	Cum	2	0.30	0.30	3.75	0.68			
							Total Executed Quantity	28.51			
							Schedule B quantity	133.86			
							DPQ Qty paid in 1st RA Bill	25.89			
							Now to be Paid Quantity	2.62	6593.89	17308.00	
		Item No.09 KSRB 4-6.1 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass concrete including cost of all materials, labour complete as per specificaitons.									
		Vide Total executed Quantity from premeasurement Page no. 11	Sqm					116.34			
							Total Qty	116.34			
							Schedule B quantity	45.00			
							Quantity Upto 125%	56.25			
							Quantity Above 125%	60.09			
							DPQ Qty paid in 1st RA Bill	101.10			
							Quantity Upto 125%	56.25			
							Quantity Above 125%	44.85			
							Now to be Paid Quantity				
							Quantity Above 125%	15.24	281.43	4289.00	
		Item No.10 KSRB 4-6.7 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1m in depth including cost of all materials, labour complete as per specificaitons.									
		Vide Total executed Quantity from premeasurement Page no. 12	Sqm					69.10			
							Total Qty	69.10			
							Schedule B quantity	917.51			
							DPQ Qty paid in 1st RA Bill	54.39			
							Now to be Paid Quantity	14.71	318.51	4685.00	
		Item No.11 KSRB 4-6.5 Providing and removing centering, shuttering, strutting, propping etc., for columns, pillars, piers, abutments, post and struts, square / rectangular / polygon in plan including cost of all materials, labour complete as per specificaiton.									
		Vide Total executed Quantity from premeasurement Page no. 13	Sqm					36.41			
							Total Qty	36.41			
							Schedule B quantity	91.04			
							DPQ Qty paid in 1st RA Bill	21.89			
							Now to be Paid Quantity	14.52	497.40	7222.00	
		Item No.12 KSRB 4-6.2 Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as suspended floors, roofs, landings, balconies and likes, thickness above 200 mm including cost of all materials, labour complete as per specificaiton									
		Quantity recorded in 1st RA Bill	Sqm					210.27			
							Total Qty	210.27			
							Schedule B quantity	16.14			
							Quantity Upto 125%	20.18			
							Quantity Above 125%	190.09			
							DPQ Qty paid in 1st RA Bill	101.10			
							Quantity Upto 125%	20.18			
							Quantity Above 125%	80.92			
							Reserved Quantity in 1st RA Bill to be released				
							Quantity Above 125%	109.17	436.32	47634.00	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
Item No.15		KSRB 4.9.2 Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications									
		Vide Total executed Quantity from premeasurement Page no. 14	Tonne					6.40			
								Total Qty	6.40		
								Schedule B quantity	18.30		
								DPQ Qty paid in 1st RA Bill	5.65		
								Now to be Paid Quantity	0.75	70859.46	53227.00
Item No.16		KSRB 5-14 Providing and constructing non load bearing wall with solid concrete blocks having a block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials, labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications. KBS No. 5.4 with solid concrete blocks of size 40X20X20cm									
Measurements taken on		10/5/23									
		Vide Total executed Quantity from premeasurement Page no. 15						269.86			
		Present Bill Measurements									
		For Compound Wall									
		South Side									
			Sqm	1	7.10		1.90	13.49			
		East Side									
			Sqm	1	15.00		1.90	28.50			
			Sqm	1	4.65		1.90	8.84			
		North Side									
			Sqm	1	12.55		1.60	20.08			
		Steps									
		Towards Ladies Toilet									
			Sqm	1	1.20	1.20		1.44			
			Sqm	1	1.20	0.90		1.08			
			Sqm	1	1.20	0.60		0.72			
			Sqm	1	1.20	0.30		0.36			
		Gents Change Room									
			Sqm	1	0.97	0.30		0.29			
		Ladies Change Room									
			Sqm	1	1.44	0.30		0.43			
		Towards Gents Toilet									
			Sqm	1	0.90	0.30		0.27			
		Infront of Stage									
		Step 1	Sqm	1	1.23	0.60		0.74			
			Sqm	1	1.23	0.30		0.37			
		Step 2	Sqm	1	1.27	0.60		0.76			
			Sqm	1	1.10	0.30		0.33			
		Step 3	Sqm	1	1.10	0.60		0.66			
			Sqm	1	1.10	0.60		0.66			
		Step 4	Sqm	1	1.25	0.60		0.75			
			Sqm	1	1.25	0.60		0.75			
			Sqm	1	18.39		1.00	18.39			
		Deduction									
		Column	Sqm	-4	0.30		1.00	-1.20			
		Lintel	Sqm	-1	26.75		0.15	-4.01			
			Sqm	-1	12.30		0.15	-1.85			
		SWD Wall	Sqm	-1	0.70		1.00	-0.70			
		Infront of Toilet - around garden									
			Sqm	1	2.25		0.20	0.45			
			Sqm	1	5.90		0.20	1.18			

198.91
17.76
91.15
92.78

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE BMC

ASSISTANT ENGINEER

C&FC 05/01/2023

ASSISTANT EXECUTIVE ENGINE

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Ladies Change Room Back Side-Step	Sqm	1	7.60		0.20	1.52			
			Sqm	1	1.20		0.20	0.24			
		Toilet Room Right Side-Step	Sqm	1	1.20		0.20	0.24			
		Below Gate	Sqm	2	1.75		0.20	0.70			
							Total Qty	**365.34**			
							Schedule B quantity	**189.00**			
							Quantity Upto 125%	**236.25**			
							Quantity Above 125%	**129.09**			
							DPQ Qty paid in 1st RA Bill	**236.25**			
							Quantity Upto 125%	**23.77**			
							Quantity Above 125%				
							Now to be Paid Quantity	**105.32**	**1049.35**	**110517.00**	
							Quantity Above 125%				
Item No.18		Providing and fixing granite flooring in combination of 19mm thick (Avg) gang saw water cut LAKARED granite with 86% and with 14% of 19mm thicl (avg) Black granite in CM 1:4 proportion with a coat of rough plastering using CM 1:4, cut to required shape, pattern with paper joints, finished with cement mortar using white cement and colour pigments to match the colour of slab making through jointing with sealant, grooves in joints including cost of curing etc., complete including cost and conveyance of all materials. labour for all items of work, HOM of equipment etc., complete as per specification.									
Measurements taken on		13/5/23									
		Ladies Toilet Entance	Sqm	1	2.89	1.10		3.18			
		Ladies Change Room Back Side									
		SWD Drain side - SSM Stage 1	Sqm	1	5.21	2.70		14.07			
			Sqm	1	10.73	6.58		70.57			
		SSM Stage 2	Sqm	1	6.14	3.20		19.65			
		SSM Stage 3 - Ladies Change room window side	Sqm	1	5.73	2.60		14.89			
		Ladies Change room right side	Sqm	1	2.70	3.69		9.96			
		Ladies Change room front side	Sqm	1	1.57	5.90		9.26			
		Triangle Portion	Sqm	1	1.73			1.73			
					Triangle portion						
		Stage	Sqm	1	6.75	4.60		31.05			
		Gents Change Room Front Side									
		Triangle Portion	Sqm	1	22.98			22.98			
					Triangle portion						
		Rectangle Portion	Sqm	1	7.15	5.00		35.75			
		Toilet Right Side	Sqm	1	5.55	3.08		17.07			
			Sqm	1	7.50	5.60		42.00			
		Near Gate	Sqm	1	2.95	2.30		6.79			
		Gents Toilet Front Side	Sqm	1	2.73	3.00		8.18			
		Stage front side trapezoidal portion	Sqm	1	9.95	8.85		88.06			
		Deduction									
		Small Steps	Sqm	-1	1.17	0.30		-0.35			
			Sqm	-1	1.26	0.30		-0.38			
			Sqm	-1	1.22	0.60		-0.73			
			Sqm	-1	1.24	0.30		-0.37			
			Sqm	-3	1.20	0.30		-1.08			
		Tree	Sqm	-6	0.70	0.70		-2.94			
			Sqm	-1	1.20	0.70		-0.84			

92.78

95.43

360.01

395.16

66.69

388.47

C&F
K. Nandan
05/06/2023

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Manhole									
			Sqm	-2	2.36			-4.71			
		Gents Toilet			Area of Circle =3.14*0.75						
			Sqm	1	1.5	0.8		1.20			
							Total Qty	384.96			
							Schedule B quantity	75.32			
							Quantity Upto 125%	94.15			
							Quantity Above 125%	290.81			
							Now to be Paid Quantity				
							Quantity Upto 125%	94.15	3791.08	356931.00	
							Quantity Above 125%	290.81	3762.17	1094073.00	
Item No.19		Mineral Fiber accoustic suspended ceiling : Providing and laying of world class mineral acoustic ceiling panels of as per the following specification:- Tile of approved make Mineral Acoustic ceiling panels of size 595x595mm- 12mm thick suitable for use in arrears up to 40 C and RH 70UR as per manufacturer. Tile have 15 min fire retardant and does not contain asbestos/urea formaldehyde, Technical details of New Modena are- Thermal conductivity Non-disposable, Light Reflection 80% fire resistance Non-resistance Non-disposable. Mineral fiber ceiling panels are placed inside the grid work.									
Measurements taken on		25/5/23									
		Ladies Change Room	Sqm	1	5.33	1.4		7.46			
		Gents Change Room	Sqm	1	3.23	1.85		5.98			
			Sqm	1	36			36.00			
					Area Taken From Auto Cad Drawing						
							Total Qty	49.44			
							Schedule B quantity	75.32			
							Now to be Paid Quantity	49.44	2497.39	123465.00	
Item No.20		Providing and fixing of wall cladding using 20mm thick gang saw water cut Shiva gold granite, grey granite in CM 1:3 proportion cut to required shape, pattern with paper joints, finished with cement mortal using white cement and colour pigments to match the colour of slab making through jointing with sealant, making holes 25mmx12mm grooves in joints including curing etc., complete.									
Measurements taken on		15/5/23									
		Ladies Change Room Back Side Portion									
			Sqm	1	6.25		0.35	2.16			
			Sqm	1	3.20		0.33	1.06			
			Sqm	1	1.40		0.56	0.78			
			Sqm	1	6.15		0.18	1.11			
		Stage Front Side									
		For Trapezoidal Portion									
		Front Side	Sqm	1	6.65		0.55	3.62			
		Right Side	Sqm	1	6.00		0.61	3.66			
			Sqm	1	2.62		0.86	2.25			
			Sqm	1	0.60		0.30	0.18			
			Sqm	1	0.40		0.68	0.27			
			Sqm	1	1.00		0.30	0.30			
		Left Side	Sqm	1	6.00		0.53	3.18			
			Sqm	1	2.68		0.70	1.88			
			Sqm	1	0.50		0.24	0.12			
			Sqm	1	0.45		0.73	0.33			
			Sqm	1	0.95		0.33	0.31			
		Ladies Toilet Front Side	Sqm	1	12.20		0.66	8.05			
		Gents Toilet Right Side	Sqm	1	5.00		0.17	0.83			
			Sqm	1	5.15		0.35	1.78			
		Ramp	Sqm	1	3.90		0.13	0.49			
		Toilet Outside Wall	Sqm	1	7.40		0.42	3.11			
		Infront of Toilet - around garden									
		Side Face	Sqm	2	2.40		0.17	0.82			

CF 388.14

383.46

36.87

05/02/2023

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Class in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Top Face	Sqm	1	2.40	0.27		0.65			
		Side Face	Sqm	2	6.20		0.17	2.11			
		Top Face	Sqm	1	6.20	0.27		1.67			
		Side Face	Sqm	2	6.15		0.25	3.08			
		Top Face	Sqm	1	6.15	0.27		1.66			
		Below Gate	Sqm	2	1.75	0.35		1.23			
			sqm	4	1.75		0.10	0.70			
		Ladies Change Room front Side for SSM Wall	Sqm	1	2.95		0.17	0.50			
		Gents Toilet Urinal	Sqm	1	1.83	0.60		1.10			
		Deduction									
		Tree	Sqm	-1	0.54		0.17	-0.09			
		Steps	Sqm	-1	0.32		0.21	-0.07			
			Sqm	-1	0.32		0.40	-0.13			
			Sqm	-1	1.10		0.40	-0.44			
			Sqm	-1	1.40		0.20	-0.28			
			Sqm	-1	0.30		0.23	-0.07			
			Sqm	-1	0.30		0.43	-0.13			
		Extra Piece For 40mm Nosing									
		Ladies Change Room Back Side Portion									
			Sqm	1	6.25	0.05		0.31			
			Sqm	1	4.60	0.05		0.23			
			Sqm	1	6.15	0.05		0.31			
		Stage Front Side									
		For Trapezoidal Portion									
		Front Side	Sqm	1	6.65	0.05		0.33			
		Right Side	Sqm	1	6.00	0.05		0.30			
			Sqm	1	3.22	0.05		0.16			
			Sqm	1	1.37	0.05		0.07			
		Left Side	Sqm	1	6.00	0.05		0.30			
			Sqm	1	3.21	0.05		0.16			
			Sqm	1	1.43	0.05		0.07			
		Gents Toilet Right Side	Sqm	1	5.00	0.05		0.25			
			Sqm	1	5.15	0.05		0.26			
		Ramp	Sqm	1	3.90	0.05		0.20			
		For Gallery Steps									
		Riser - 1	Sqm	1	13.20	0.05		0.66			
		Riser - 2	Sqm	1	13.95	0.05		0.70			
		Riser - 3	Sqm	1	14.75	0.05		0.74			
		Riser - 4	Sqm	1	16.15	0.05		0.81			
		Riser - 5	Sqm	1	16.85	0.05		0.84			
		Riser - 6	Sqm	1	17.50	0.05		0.88			
		Riser - 7	Sqm	1	18.15	0.05		0.91			
		Small Steps in Gallery									
		Riser	Sqm	6	1.35	0.05		0.40			
			Sqm	6	1.35	0.05		0.40			
			Sqm	24	0.30	0.05		0.36			
		Sides									
		Stage Front Side Steps									
		Trapezoidal Portion									
		Steps 1									
		Riser	Sqm	2	1.30	0.05		0.13			
		Sides	Sqm	4	0.30	0.05		0.06			
		Steps 2									
		Riser	Sqm	1	1.40	0.05		0.07			
			Sqm	1	1.04	0.05		0.05			
		Sides	Sqm	2	0.26	0.05		0.03			
			Sqm	2	0.30	0.05		0.03			
		Steps 3									
		Riser	Sqm	1	1.34	0.05		0.07			

36.27

57.83

05/06/23

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Sides	Sqm	1	1.34	0.05		0.07			
			Sqm	2	0.32	0.05		0.03			
		Steps 4	Sqm	2	0.32	0.05		0.03			
		Riser									
			Sqm	1	1.40	0.05		0.07			
		Sides	Sqm	1	1.14	0.05		0.06			
		Towards Ladies Toilet	Sqm	4	0.30	0.05		0.06			
		Riser									
		Sides	Sqm	3	1.27	0.05		0.19			
		Gents Change Room	Sqm	3	0.32	0.05		0.05			
		Riser									
		Sides	Sqm	1	0.97	0.05		0.05			
		Ladies Change Room	Sqm	2	0.28	0.05		0.03			
		Riser									
		Sides	Sqm	1	1.42	0.05		0.07			
		Towards Gents Toilet	Sqm	2	0.29	0.05		0.03			
		Riser									
		Sides	Sqm	1	0.97	0.05		0.05			
		Ladies Change Room Back Side	Sqm	2	0.25	0.05		0.03			
		Riser									
		Sides	Sqm	1	1.20	0.05		0.06			
		Tiolet Right Side	Sqm	2	0.30	0.05		0.03			
		Riser									
		Sides	Sqm	1	1.35	0.05		0.07			
			Sqm	2	0.30	0.05		0.03			
							Total Qty	58.83			
							Schedule B quantity	180.88			
							Now to be Paid Quantity	58.83	3865.25	227381.00	
Item No.21		Providing and laying pattern flooring for staircase treads and risers using the combination of 20mm thick ruby red granite @ 66%,20 mm thick grey granite @ 20%, 20mm thick, 20mm thick black granite 14%. The granite materials are laid on existing bed of CM 1:3 20mm thick pointed with colour pigment, including full rounding for nosing, flaming the ruby red granite for 50 mm wide curing etc., complete as per specification.									
Measurements taken on		13/5/23									
		Small Steps in Gallery									
		Tread	Sqm	12	1.35	0.30			4.84		
		Riser	Sqm	6	1.35		0.12		0.97		
			Sqm	6	1.35		0.10		0.81		
		Sides	Sqm	24	0.28		0.10		0.67		
			Sqm	24	0.30		0.23		1.66		
		Stage Front Side Steps									
		Trapezoidal Portion									
		Steps 1									
		Tread	Sqm	2	1.30	0.31			0.81		
		Riser	Sqm	2	1.30		0.17		0.44		
		Sides	Sqm	1	0.28		0.17		0.05		
			Sqm	1	0.30		0.37		0.11		
		Steps 2									
		Tread	Sqm	1	1.40	0.30			0.42		
			Sqm	1	1.04	0.30			0.31		
		Riser	Sqm	1	1.40		0.17		0.24		
			Sqm	1	1.04		0.17		0.18		
		Sides	Sqm	2	0.26		0.17		0.09		
			Sqm	3	0.30		0.16		0.09		
		Steps 3									
		Tread	Sqm	2	1.34	0.32			0.86		
		Riser	Sqm	1	1.34		0.16		0.21		
			Sqm	1	1.34		0.13		0.17		
		Sides	Sqm	2	0.32		0.16		0.10		
			Sqm	2	0.32		0.29		0.19		

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE RMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Steps 4									
		Tread									
			Sqm	1	1.40	0.30		0.42			
		Riser	Sqm	1	1.14	0.30		0.34			
			Sqm	1	1.40		0.16	0.22			
		Sides	Sqm	1	1.14		0.14	0.16			
		Towards Ladies Toilet	Sqm	4	0.30		0.16	0.19			
		Tread									
			Sqm	3	1.27	0.35		0.81			
			Sqm	1	1.35	0.32		0.43			
		Riser	Sqm	1	1.40	0.30		0.42			
		Sides	Sqm	3	1.27		0.20	0.76			
			Sqm	1	0.32		0.20	0.06			
			Sqm	1	0.32		0.40	0.13			
			Sqm	1	0.32		0.60	0.19			
		Gents Change Room									
		Tread	Sqm	1	0.97	0.28		0.27			
		Riser	Sqm	1	0.97		0.13	0.13			
		Sides	Sqm	2	0.28		0.13	0.07			
		Ladies Change Room									
		Tread	Sqm	1	1.40	0.29		0.40			
		Riser	Sqm	1	1.42		0.13	0.18			
		Sides	Sqm	2	0.29		0.13	0.07			
		Towards Gents Toilet									
		Tread	Sqm	1	0.97	0.30		0.29			
		Riser	Sqm	1	0.97		0.08	0.07			
		Sides	Sqm	2	0.25		0.08	0.04			
		Ladies Change Room Back Side									
		Tread	Sqm	1	1.20	0.30		0.36			
		Riser	Sqm	1	1.20		0.13	0.16			
		Sides	Sqm	2	0.30		0.15	0.09			
		Tiolet Right Side									
		Tread	Sqm	1	1.35	0.30		0.41			
		Riser	Sqm	1	1.35		0.15	0.20			
		Sides	Sqm	2	0.50		0.15	0.09			
							Total Qty	**20.20**			
							Schedule B quantity	**11.40**			
							Quantity Upto 125%	**14.25**			
							Quantity Above 125%	**5.95**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**14.25**	**7848.85**	**111847.00**	
							Quantity Above 125%	**5.95**	**7818.85**	**46496.00**	

Item No.22 — KSRB 14.14-5 : Providing Ceramic tiles of approved make,shade and size for flooring, treads of steps and landings laid on a bed of 12mm thick, cement mortar 1:3 mix, flush pointing with white cement using colour pigment , including cost of materials, labour, curing, complete as per specifications. Specification No. KBS, (Ceramic anti skid Tiles of size 400 x 400mm on a bed of 20 mm thick).

Measurements taken on 4/5/23

		Ladies Change Room									
			Sqm	1	5.33	1.41		7.52			
			Sqm	1	3.25	1.85		5.98			
		Skirting									
		Gents Change Room									
			Sqm	1	3.10		0.10	0.31			
			Sqm	1	3.50		0.10	0.35			
			Sqm	1	1.45		0.10	0.15			
			Sqm	1	1.58		0.40	0.16			
			Sqm	1	1.63		0.10	0.16			
			Sqm	1	1.60		0.10	0.16			
			Sqm	1	0.45		0.10	0.05			
			Sqm	1	3.24		0.10	0.32			

15.15

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE BMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Second and Part Bill

Chainage in m From	To	Description of Item	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Ladies Change Room	Sqm	1	4.90		0.10	0.49			
			Sqm	1	1.41		0.10	0.14			
			Sqm	1	5.33		0.10	0.53			
			Sqm	1	0.65		0.10	0.07			
			Sqm	1	1.85		0.10	0.19			
			Sqm	1	3.23		0.10	0.32			
			Sqm	1	1.82		0.10	0.18			
		Deduction	Sqm	1	2.10		0.10	0.21			
		D									
		Bathroom Tiles	Sqm	-2	0.90		0.10	-0.18			
		Gents Change Room Toilet						2.30			
		Gents Change Room	Sqm	1	2.30			36.00			
		Ladies Change Room Toilet	Sqm	1	36			2.59			
		Gents Toilet	Sqm	1	1.85	1.40					
			Sqm	1	1.50	1.11		1.67			
			Sqm	1	1.50	1.65		2.48			
		Skirting	Sqm	1	2.74	1.23		3.37			
			Sqm	1	2.74		0.10	0.27			
			Sqm	1	1.23		0.10	0.12			
			Sqm	1	0.35		0.10	0.04			
		Ladies Toilet	Sqm	1	2.67	1.20		3.20			
			Sqm	2	1.50	1.25		3.75			
			Sqm	1	0.75	0.15		0.11			
		Skirting	Sqm	1	0.52		0.10	0.05			
			Sqm	1	1.20		0.10	0.12			
			Sqm	1	2.67		0.10	0.27			
			Sqm	1	0.31		0.10	0.03			
		Deduction									
		Indian Type Water Closets	Sqm	-1	0.60	0.45		-0.27			
								Total Qty	**73.19**		
								Schedule B quantity	**8.35**		
								Quantity Upto 125%	**10.44**		
								Quantity Above 125%	**62.76**		
								Now to be Paid Quantity			
								Quantity Upto 125%	**10.44**	**1470.40**	**15348.00**
								Quantity Above 125%	**62.76**	**1384.23**	**86869.00**
Item No.23		KSRB 14-17.1: Providing skirting, dado, rises of steps with White glazed tiles 20x20cms 6mm thick on 10mm thick cement plaster 1:3 and jointed with white cement slurry over existing rough plaster surface using glazed tiles of approved make and size including cost of materials, labour, complete as per specifications.									
Measurements taken on		9/5/23									
		Gents Change Room Toilet									
			Sqm	1	1.35		2.02	2.73			
			Sqm	1	2.24		2.02	4.52			
			Sqm	1	2		2.02	4.04			
			Sqm	1	2.24		2.02	4.52			
		Ladies Change Room Toilet									
			Sqm	2	1.85		2.10	7.77			
			Sqm	1	1.4		2.10	2.94			
			Sqm	1	0.66		2.10	1.39			
		Gents Toilet	Sqm	1	1.64		2.10	3.44			
			Sqm	1	1.5		2.10	3.15			
			Sqm	1	1.65		2.10	3.47			
			Sqm	1	1.5		2.10	3.15			

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Second and Part Bill

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
			Sqm	1	1.11		2.10	2.33			
			Sqm	1	1.65		2.10	3.47			
		Ladies Toilet	Sqm	1	0.35		2.10	0.74			
			Sqm	2	1.5		2.01	6.03			
			Sqm	2	1.65		2.01	6.64			
			Sqm	4	0.52		2.01	4.18			
			Sqm	2	1.25		2.01	5.03			
								Total Qty	**69.52**		
								Schedule B quantity	**56.85**		
								Quantity Upto 125%	**69.52**		
								Now to be Paid Quantity			
								Quantity Upto 125%	**69.52**	**1274.05**	**88574.00**
Item No.24		KSRB9.4.1-Providing Math/Nandi wood frames of doors ,windows, clerestory windows, ventilatorsand other frames,wroughtframed or assembled including making plaster grooves(excluding cost of cement concrete and side clamps),but including cost of materials,labour ,HOM of machineries, complete as per specifications.									
Measurements taken on		24/5/23									
		Gents Change Room	Cum	1	5.80	0.22	0.06	0.08			
		Ladies Change Room	Cum	1	5.80	0.22	0.06	0.08			
		Gents Toilet	Cum	1	5.80	0.22	0.06	0.08			
		Ladies Toilet	Cum	1	5.80	0.22	0.06	0.08			
								Total Qty	**0.31**		
								Schedule B quantity	**0.20**		
								Quantity Upto 125%	**0.25**		
								Quantity Above 125%	**0.06**		
								Now to be Paid Quantity			
								Quantity Upto 125%	**0.25**	**79842.20**	**19961.00**
								Quantity Above 125%	**0.06**	**69164.36**	**3890.00**
Item No.25		KSRB 9.5-3 : Providing and fixing in position fully panelled Mathi/Nandi wood shutters for doors, styles and rails of 40mm thick with bottom and lock rails 180mm wide top rail and styles 100mm wide as per drawing and panels of 25mm thick including cost of materials, labour, HOM of machineries complete as per specifications. (excluding cost of fixtures)									
Measurements taken on		26/5/23									
		Gents Change Room	Sqm	1	0.80		2.00	1.60			
		Ladies Change Room	Sqm	1	0.80		2.00	1.60			
		Gents Toilet	Sqm	1	0.80		2.00	1.60			
		Ladies Toilet	Sqm	1	0.80		2.00	1.60			
								Total Qty	**6.40**		
								Schedule B quantity	**3.78**		
								Quantity Upto 125%	**4.73**		
								Quantity Above 125%	**1.68**		
								Now to be Paid Quantity			
								Quantity Upto 125%	**4.73**	**4555.18**	**21524.00**
								Quantity Above 125%	**1.68**	**4149.40**	**6951.00**
Item No.26		Supply and fixing of door frame made of hollow extruded PVC Section (Nandi or Equivalent) having dimension of 40x57mm with the wall thickness of 2mm+/-0.2mm duly reinforced with seasoned wood plank at the hinges side. The door frame top 2corners shall be metric cut/ welded..									
Measurements taken on		26/5/23									
		Gents Change Room	Rmt	1	5.50			5.50			
		Ladies Change Room	Rmt	1	5.50			5.50			
		Gents Toilet	Rmt	1	5.50			5.50			

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Chainage in m From	To	Description of Item	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Ladies Toilet						11.00			
			Rmt	2	5.50			27.50			
							Total Qty	12.00			
							Schedule B quantity	15.00			
							Quantity Upto 125%	12.50			
							Quantity Above 125%				
							Now to be Paid Quantity	15.00	272.70	4091.00	
							Quantity Upto 125%	12.50	272.70	3409.00	
							Quantity Above 125%				
Item No.27		Providing fixtures with made brass /SS CP of appoved quality for Main doors, Internal and Toilet doors,). (Hinges 5" heavy duty,Door Lock, Tower Bolt 300mm long, Aluminum handles - 15cms,Locking Arrangements,40mm Screws"). (Material Components)									
Measurements taken on		26/5/23						4.00			
			Nos	4				4.00			
							Total Qty	2.00			
							Schedule B quantity	2.50			
							Quantity Upto 125%	1.50			
							Quantity Above 125%				
							Now to be Paid Quantity	2.50	3190.46	7977.00	
							Quantity Upto 125%	1.50	2641.49	3963.00	
							Quantity Above 125%				
Item No.28		SOLID PANEL PVC DOOR SHUTTER Providing & fixing 30mm thick factory made rigid foam Panelled Door Shutters made from M.S. tube of 19 gauge thickness, size 19x19mm fro styles and 15x15mm for top & bottom rails, covered with heat moulded PVC channel of 5mm thick sheet & 30 x 50mm wide to form styles & 5mm thick & 75mm wide PVC Sheets for top rail, lock rail & bottom rail on either side & 5mm thick 20mm wide PVC sheet as gap insert for top rail & bottom rail,Panelling of 5mm thick PVC sheet fitted in the M.S. Frame, Sealed to the styles & rails with 5x30mm PVC sheet beading on either side & joined together with solvent cement adhesive etc., Complete as per manufacturers specification & direction of Engineer-in-charge fixed to frames with 3 nos of 75 m.m Aluminium hinges.									
Measurements taken on		26/5/23						1.50			
		Gents Change Room	Sqm	1	0.75		2.00	1.50			
		Ladies Change Room	Sqm	1	0.75		2.00	1.50			
		Gents Toilet	Sqm	1	0.75		2.00	3.00			
		Ladies Toilet	Sqm	2	0.75		2.00	7.50			
							Total Qty	3.15			
							Schedule B quantity	3.94			
							Quantity Upto 125%	3.56			
							Quantity Above 125%				
							Now to be Paid Quantity	3.94	3029.15	11928.00	
							Quantity Upto 125%	3.56	3029.15	10792.00	
							Quantity Above 125%				
Item No.30		KSRB15-3 : Providing 18mm thick cement plaster in single coat with cement mortar 1:6 to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing scaffolding, including cost of materials, labour, during complete as per specifications.									
Measurements taken on		8/5/23, 05/5/23						256.24			
		Quantity Measured in 1st RA Bill									
		Present Bill Measurements									
		For Compound Wall									
		South Side									
			Sqm	2	7.10		1.90	26.98			
		Top Face	Sqm	1	7.10	0.20		1.42			
		East Side									
			Sqm	2	15.00		1.90	57.00			
		Top Face	Sqm	1	15.00	0.20		3.00			
			Sqm	1	4.65		1.90	8.84			
		Top Face	Sqm	1	4.65	0.20		0.93			
								98.17			

CONTRACTOR

RMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		North Side									
			Sqm	1	9.10		1.60	14.56			
			Sqm	1	9.10		1.30	11.83			
		Deduction	Sqm	2	3.25		1.60	10.40			
		SWD Wall For New SSM	Sqm	-1	0.70		1.00	-0.70			
		Path Way									
			Sqm	1	3.35	0.52		1.74			
			Sqm	1	3.35		0.40	1.34			
			Sqm	1	3.35		0.38	1.27			
			Sqm	1	12.95	0.47		6.09			
			Sqm	1	12.95		0.20	2.59			
			Sqm	1	12.95		0.15	1.94			
			Sqm	1	12.95			4.25			
			Sqm	1	9.45	0.45		1.89			
			Sqm	1	9.45		0.20	2.17			
			Sqm	1	9.45		0.23	1.22			
			Sqm	1	2.30	0.53		0.35			
			Sqm	1	2.30		0.15	0.28			
			Sqm	1	2.30		0.12				
		For Old SSM Gate Left Side						1.99			
			Sqm	1	7.10	0.28		0.71			
			Sqm	1	7.10		0.10	0.63			
		Road Side	Sqm	1	1.57	0.40		0.75			
			Sqm	1	1.57		0.48	0.36			
			Sqm	1	1.57		0.23	5.86			
			Sqm	1	12.20	0.48		5.61			
			Sqm	1	12.20		0.46	2.68			
			Sqm	1	12.20		0.22	7.01			
			Sqm	1	14.60	0.48		6.13			
			Sqm	1	14.60		0.42	1.55			
		Gents Change Room Back Side	Sqm	1	3.45	0.45		1.21			
			Sqm	1	3.45		0.35	5.40			
			Sqm	1	12.00	0.45		1.08			
			Sqm	1	12.00	0.45	0.20				
		Steps Back Side									
			Sqm	1	18.39		1.00	18.39			
			Sqm	1	18.39		0.90	16.55			
		Steps Sides									
			Sqm	2	0.93		0.35	0.65			
			Sqm	2	0.90		0.82	1.48			
			Sqm	2	0.84		1.18	1.98			
			Sqm	2	0.73		1.55	2.26			
		For Beams Beside Gate	Sqm	2	1.78		0.25	0.89			
			Sqm	2	1.78		0.32	1.14			
		For Column Beside Gate Columns	Sqm	8	0.30		2.30	5.52			
		Steps Back Side	Sqm	4	0.30		1.66	1.99			
			Sqm	4	0.30		2.16	2.59			
			Sqm	4	0.30		2.16	2.59			
			Sqm	4	0.30		1.66	1.99			
		Infront of Toilet - around garden									
		Side Face	Sqm	1	2.25		0.20	0.45			
		Top Face	Sqm	1	2.25	0.20		0.45			
		Side Face	Sqm	1	5.90		0.20	1.18			
		Top Face	Sqm	1	5.90	0.20		1.18			
		Side Face	Sqm	1	7.60		0.20	1.52			

98.17

98.17

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE

PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Change in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Top Face									
			Sqm	1	7.60	0.20		1.52			
							Total Qty	520.93			
							Schedule B quantity	132.76			
							Quantity Upto 125%	165.95			
							Quantity Above 125%	154.98			
							DPQ Qty paid in 1st R A Bill	256.21			
							Quantity Upto 125%	165.95			
							Quantity Above 125%	90.29			
							Now to be Paid Quantity				
							Quantity Above 125%	264.69	263.25	70747.00	
Item No.32		Providing applying two coats of wall putty to inside plastered walls and ceiling using white cement putty. Scrapping and levelling the surface using steel blade and preparing the surface even and smooth by using different grade sand papers, including cost of all materials, cost of labour and scaffolding etc., complete as per the specification. Area to be considered - a) 100% for fresh surface, b) Upto 10 % for repainting.									
Measurements taken on		11/5/23, 17/5/23									
		Gents Change Room									
			Sqm	1	3.10		2.95	9.15			
			Sqm	1	3.50		2.95	10.33			
			Sqm	1	1.45		2.95	4.28			
			Sqm	1	1.58		2.95	4.66			
			Sqm	1	1.60		2.95	4.72			
			Sqm	1	1.63		2.95	4.81			
			Sqm	1	0.45		2.95	1.33			
			Sqm	1	3.24		2.95	9.56			
		Cealing	Sqm	1	4.90		2.95	14.46			
		Toilet	Sqm	1	38.30			38.30			
			Sqm	1	3.05		1.00	3.05			
			Sqm	1	1.35		1.00	1.35			
			Sqm	1	2.00		1.00	2.00			
		Cealing	Sqm	1	0.95		1.00	0.95			
		Toilet Open Door Portion	Sqm	1	2.30			2.30			
			Sqm	1	0.80		0.23	0.18			
			Sqm	2	0.80		2.05	3.28			
		Ladies Change Room									
		Inside Walls									
			Sqm	1	1.41		3.05	4.30			
			Sqm	1	5.33		3.05	16.26			
			Sqm	1	0.65		3.05	1.98			
			Sqm	1	1.85		3.05	5.64			
			Sqm	1	3.23		3.05	9.85			
			Sqm	1	1.82		3.05	5.55			
			Sqm	1	2.10		3.05	6.41			
		Cealing	Sqm	1	5.33	1.40		7.46			
			Sqm	1	3.23	1.85		5.98			
		Toilet									
			Sqm	2	1.85		0.90	3.33			
			Sqm	0	1.40		0.90	2.52			
		Toilet Door Portion	Sqm	1	0.23		2.00	0.46			
		Cealing	Sqm	1	1.85	1.40		2.59			
		Gents Toilet									
		Inside Walls	Sqm	1	2.74		3.00	8.22			
			Sqm	2	1.23		3.00	7.38			
			Sqm	1	0.35		2.16	0.76			
			Sqm	1	1.64		0.96	1.57			
			Sqm	1	1.50		0.96	1.44			
			Sqm	2	1.65	0.20		0.66			
			Sqm	1	1.11		0.96	1.07			

208.11 C&FC

CONTRACTOR

RMC

RUDRAPRASAD CONSULTANTS BANGALORE

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Door above Lintel Portion									
		Cealing	Sqm	2	1.65	0.30		0.99			
		Ladies Toilet	Sqm	1	2.86	2.74		7.84			
		Passage									
			Sqm	2	1.20		3.00	7.20			
			Sqm	1	2.67		3.00	8.01			
			Sqm	1	2.67		0.95	2.54			
			Sqm	2	1.50		0.95	2.85			
			Sqm	2	1.50	0.20		0.60			
		Door above Lintel Portion	Sqm	2	0.52		2.10	2.18			
		Cealing	Sqm	2	1.95	0.30		1.17			
		Deduction	Sqm	1	2.67	2.35		6.27			
		Gents Change Room									
		D									
		W1	Sqm	-1	0.90		2.17	-1.95			
		W	Sqm	-1	1.50		1.28	-1.92			
		O.D	Sqm	-1	1.05		1.23	-1.29			
		V	Sqm	-2	0.80		2.05	-3.28			
		Ladies Change Room	Sqm	-1	2.00		0.60	-1.20			
		D									
		W2	Sqm	-1	0.95		2.17	-2.06			
		W3	Sqm	-1	1.50		1.27	-1.91			
		O.D	Sqm	-1	1.60		1.27	-2.03			
		V	Sqm	-1	0.75		2.00	-1.50			
		Gents Toilet	Sqm	-1	1.88		0.58	-1.09			
		D									
		V	Sqm	-1	0.90		2.05	-1.85			
		Ladies Toilet	Sqm	-1	2.76		0.60	-1.66			
		D									
		V	Sqm	-1	0.90		2.05	-1.85			
		Stage Back Side Wall	Sqm	-1	2.65		0.60	-1.59			
			Sqm	1	6.75		3.75	25.31			
							Total Qty	**247.91**			
							Schedule B quantity	**242.90**			
							Quantity Upto 125%	**247.91**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**247.91**	**85.08**	**21093.00**	
Item No.33		KSRB 15-15.1: Providing and applying painting in two coats with plastic emulsion paint of approved brand on wall surface to give an even approved shade after thoroughly brushing the surface, free from mortar drops and other foreign matter including preparing the surface even and sand paper smooth, cost of materials, labour, complete as per specification - do with primer.									
Measurements taken on		19/5/23, 22/5/23									
		Gents Change Room									
			Sqm	1	3.10		2.95	9.15			
			Sqm	1	3.50		2.95	10.33			
			Sqm	1	1.45		2.95	4.28			
			Sqm	1	1.58		2.95	4.66			
			Sqm	1	1.60		2.95	4.72			
			Sqm	1	1.63		2.95	4.81			
			Sqm	1	0.45		2.95	1.33			
			Sqm	1	3.24		2.95	9.56			
			Sqm	1	4.90		2.95	14.46			
		Cealing	Sqm	1	38.30			38.30			
		Toilet									
			Sqm	1	3.05		1.00	3.05			
			Sqm	1	1.35		1.00	1.35			
			Sqm	1	2.00		1.00	2.00			
			Sqm	1	0.95		1.00	0.95			
		Cealing	Sqm	1	2.30			2.30			
		Toilet Open Door Portion	Sqm	1	0.80		0.23	0.18			

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Ladies Change Room									
		Inside Walls									
			Sqm	2	0.80		3.05	3.38			
			Sqm	1	1.41		3.05	4.30			
			Sqm	1	5.33		3.05	16.26			
			Sqm	1	0.65		3.05	1.98			
			Sqm	1	1.85		3.05	5.64			
			Sqm	1	3.23		3.05	9.85			
			Sqm	1	1.82		3.05	5.55			
		Cealing	Sqm	1	2.10		3.05	6.41			
			Sqm	1	5.33	1.40		7.46			
		Toilet	Sqm	1	3.33	1.85		5.98			
			Sqm	2	1.85		0.90	3.33			
		Toilet Door Portion	Sqm	2	1.40		0.90	2.52			
		Cealing	Sqm	1	0.23		2.00	0.46			
		Gents Toilet	Sqm	1	1.85	1.40		2.59			
		Inside Walls									
			Sqm	1	2.74		3.00	8.22			
			Sqm	2	1.23		3.00	7.38			
			Sqm	1	0.33		2.16	0.70			
			Sqm	1	1.64		0.96	1.57			
			Sqm	1	1.50		0.96	1.44			
			Sqm	2	1.65	0.20		0.66			
		Door above Lintel Portion	Sqm	1	1.11		0.96	1.07			
		Cealing	Sqm	2	1.65	0.30		0.99			
		Ladies Toilet	Sqm	1	2.86	2.74		7.84			
		Passage									
			Sqm	2	1.20		3.00	7.20			
			Sqm	1	2.67		3.00	8.01			
			Sqm	1	2.67		0.95	2.54			
			Sqm	2	1.50		0.95	2.85			
			Sqm	2	1.50	0.20		0.60			
			Sqm	2	0.52		2.10	2.18			
		Door above Lintel Portion	Sqm	2	1.95	0.30		1.17			
		Cealing	Sqm	1	2.67	2.35		6.27			
		Deduction									
		Gents Change Room									
		D	Sqm	-1	0.90		2.17	-1.95			
		W1	Sqm	-1	1.50		1.28	-1.92			
		W	Sqm	-1	1.05		1.23	-1.29			
		O.D	Sqm	-2	0.80		2.05	-3.28			
		V	Sqm	-1	2.00		0.60	-1.20			
		Ladies Change Room									
		D	Sqm	-1	0.95		2.17	-2.06			
		W2	Sqm	-1	1.50		1.27	-1.91			
		W3	Sqm	-1	1.60		1.27	-2.03			
		O.D	Sqm	-1	0.75		2.00	-1.50			
		V	Sqm	-1	1.88		0.58	-1.09			
		Gents Toilet									
		D	Sqm	-1	0.90		2.05	-1.85			
		V	Sqm	-1	2.76		0.60	-1.66			
		Ladies Toilet									
		D	Sqm	-1	0.90		2.05	-1.85			
		V	Sqm	-1	2.65		0.60	-1.59			
								Total Qty	**222.60**		
								Schedule B quantity	**332.90**		
								Now to be Paid Quantity	**222.60**	98.17	21853.00

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Change in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
Item No 34		KSRB15-16.2: Providing and finishing external walls with in two coats with water proof cement paint of approved brand and shade to give an even shade after thoroughly brooming the surface to remove all dirt and loose powdered material, free from mortardrops and other foreign matter cost of material labour complete as per specifications with primer.									
Measurements taken on		24/5/23									
		For Compound Wall									
		South Side									
		Top Face	Sqm	2	7.10		1.90	26.98			
		East Side	Sqm	1	7.10	0.20		1.42			
		Top Face	Sqm	2	15.00		1.90	57.00			
			Sqm	1	15.00	0.20		3.00			
		Top Face	Sqm	1	4.65		1.90	8.84			
		North Side	Sqm	1	4.65	0.20		0.93			
			Sqm	1	9.10		1.60	14.56			
			Sqm	1	9.10		1.30	11.83			
			Sqm	2	3.25		1.60	10.40			
		Deduction									
		SWD Wall									
		For New SSM	Sqm	-1	0.70		1.00	-0.70			
		Path Way									
			Sqm	1	3.35	0.52		1.74			
			Sqm	1	3.35		0.40	1.34			
			Sqm	1	3.35		0.38	1.27			
			Sqm	1	12.95	0.47		6.09			
			Sqm	1	12.95		0.20	2.59			
			Sqm	1	12.95		0.15	1.94			
			Sqm	1	9.45	0.45		4.25			
			Sqm	1	9.45		0.20	1.89			
			Sqm	1	9.45		0.23	2.17			
			Sqm	1	2.30	0.53		1.22			
			Sqm	1	2.30		0.15	0.35			
		For Old SSM	Sqm	1	2.30		0.12	0.28			
		Gate Left Side									
			Sqm	1	7.10	0.28		1.99			
		Road Side	Sqm	1	7.10		0.10	0.71			
			Sqm	1	1.57	0.40		0.63			
			Sqm	1	1.57		0.48	0.75			
			Sqm	1	1.57		0.23	0.36			
			Sqm	1	12.20	0.48		5.86			
			Sqm	1	12.20		0.46	5.61			
			Sqm	1	12.20		0.22	2.68			
			Sqm	1	14.60	0.48		7.01			
			Sqm	1	14.60		0.42	6.13			
		Gents Change Room Back Side	Sqm	1	3.45	0.45		1.55			
			Sqm	1	3.45		0.35	1.21			
			Sqm	1	12.00	0.45		5.40			
			Sqm	1	12.00	0.45	0.20	1.08			
		Steps Back Side									
			Sqm	1	18.39		1.00	18.39			
			Sqm	1	18.39		0.90	16.55			
		Steps Sides									
			Sqm	2	0.93		0.35	0.65			
			Sqm	2	0.90		0.82	1.48			
			Sqm	2	0.84		1.18	1.98			
			Sqm	2	0.73		1.55	2.26			
		For Beams Beside Gate	Sqm	2	1.78		0.25	0.89			
			Sqm	2	1.78		0.32	1.14			
		For Column									
		Beside Gate	Sqm	8	0.30		2.30	5.52			

CG FG 05/06/2023

24.9.23

RUDRAPRASAD CONSULTANTS BANGALORE PMC

CONTRACTOR

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Change in m		Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
		Columns									
		Steps Back Side									
			Sqm	4	0.30		1.66	1.99			
			Sqm	4	0.30		2.16	2.59			
			Sqm	4	0.30		2.16	2.59			
			Sqm	4	0.30		1.66	1.99			
		Gents Change Room									
			Sqm	1	3.50		3.66	12.81			
			Sqm	1	3.80		3.47	13.19			
			Sqm	1	1.92		3.45	6.62			
			Sqm	2	1.62		2.95	9.56			
			Sqm	1	1.18		3.45	4.07			
			Sqm	1	2.55		3.45	8.80			
			Sqm	1	2.40		3.45	8.28			
		Door Chejja	Sqm	1	6.77		3.75	25.39			
			Sqm	2	1.45	0.60		1.74			
		Window Chejja	Sqm	2	0.60		0.10	0.12			
			Sqm	2	1.35	0.45		1.22			
		Window Chejja	Sqm	2	0.45		0.10	0.09			
			Sqm	2	1.80	0.45		1.62			
		Ladies Change Room	Sqm	2	0.45		0.10	0.09			
			Sqm	1	1.85		3.45	6.38			
			Sqm	1	7.95		3.80	30.21			
			Sqm	1	1.90		3.00	5.70			
			Sqm	1	2.09		3.65	7.63			
			Sqm	1	3.68		3.65	13.43			
			Sqm	1	1.82		3.65	6.64			
		Door Chejja	Sqm	1	2.10		3.65	7.67			
			Sqm	2	1.25	0.75		1.88			
		Window Chejja	Sqm	2	0.75		0.10	0.15			
			Sqm	2	1.56	0.45		1.40			
		Window Chejja	Sqm	2	0.45		0.10	0.09			
			Sqm	2	1.86	0.45		1.67			
		Gents and Ladies Toilet	Sqm	2	0.45		0.10	0.09			
			Sqm	1	7.40		3.90	28.86			
			Sqm	1	3.38		3.35	11.32			
			Sqm	1	6.12		3.85	23.56			
			Sqm	1	1.50		3.15	4.73			
			Sqm	1	1.26		2.33	2.94			
			Sqm	1	1.39		3.45	4.80			
			Sqm	1	2.89		3.45	9.97			
			Sqm	1	0.24		2.33	0.56			
		Deduction									
		Gents Change Room									
		D	Sqm	-1	0.90		2.17	-1.95			
		W1	Sqm	-1	1.50		1.28	-1.92			
		W	Sqm	-1	1.05		1.23	-1.29			
		V	Sqm	-1	2.00		0.60	-1.20			
		Ladies Change Room									
		D	Sqm	-1	0.95		2.17	-2.06			
		W2	Sqm	-1	1.50		1.27	-1.91			
		W3	Sqm	-1	1.60		1.27	-2.03			
		V	Sqm	-1	1.88		0.60	-1.13			
		Gents Toilet									
		D	Sqm	-1	0.90		2.05	-1.85			
		V	Sqm	-1	2.76		0.60	-1.66			
		Ladies Toilet									
		D	Sqm	-1	0.90		2.05	-1.85			
		V	Sqm	-1	2.65		0.60	-1.59			

CONTRACTOR

RUDRAPRASAD CONSULTANTS BANGALORE PMC

ASSISTANT ENGINEER

ASSISTANT EXECUTIVE ENGINEER

Second and Part Bill

Chainage in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Cchannes at Entrance									
			Sqm	4	0.49		2.70	5.29			
			Sqm	4	0.52		2.70	5.62			
							Total Qty	**512.14**			
							Schedule B quantity	**132.76**			
							Quantity Upto 125%	**165.95**			
							Quantity Above 125%	**346.19**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**165.95**	**111.26**	**18464.00**	
							Quantity Above 125%	**346.19**	**111.26**	**38518.00**	
Item No.35		KSRB 15-17.4 : Applying priming coat over new wood surface and/or wood based surface, after brushing with ready mix enamel priming paint including preparing the surface after throughly cleaning oil, grease, dirt and foreign matter, sand papering and knotting ready mix paint including cost of materials, labour, complete as per specifications.									
Measurements taken on		29/5/23									
		Gents Change Room	Sqm	1	0.80		2.00	1.60			
		Ladies Change Room	Sqm	1	0.80		2.00	1.60			
		Gents Toilet	Sqm	1	0.80		2.00	1.60			
		Ladies Toilet	Sqm	1	0.80		2.00	1.60			
							Total Qty	**6.40**			
							Schedule B quantity	**3.78**			
							Quantity Upto 125%	**4.73**			
							Quantity Above 125%	**1.68**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**4.73**	**54.54**	**258.00**	
							Quantity Above 125%	**1.68**	**54.54**	**92.00**	
Item No.36		KSRB 15-17.16 : Providing and applying painting two coats (excluding priming coat) on new wood surface and / or wood based surface with coal tor paint to give even shade after cleaning the surface of all durts,dust,and foreign matter, including cost of materials, labour, complete as per specification.									
Measurements taken on		29/5/23									
		Gents Change Room	Sqm	1	0.80		2.00	1.60			
		Ladies Change Room	Sqm	1	0.80		2.00	1.60			
		Gents Toilet	Sqm	1	0.80		2.00	1.60			
		Ladies Toilet	Sqm	1	0.80		2.00	1.60			
							Total Qty	**6.40**			
							Schedule B quantity	**3.78**			
							Quantity Upto 125%	**4.73**			
							Quantity Above 125%	**1.68**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**4.73**	**65.45**	**310.00**	
							Quantity Above 125%	**1.68**	**65.45**	**110.00**	
Item No.37		KSRB 15-18.1 : Applying red lead ready mix priming coat over new steel or other metal surface including preparing the surface after throughly cleaning oil, grease, dirt and other foreign matter, and scoured with wire brushes, fine steel wool, sand papers including cost of materials, labour, complete as per specifications.									
Measurements taken on		29/5/23									
		Gents Change Room									
		W	Sqm	1	1.22		1.33	1.62			
		W1	Sqm	1	1.51		1.27	1.92			
		V	Sqm	1	2.48		0.60	1.49			
		Ladies Change Room									
		W	Sqm	1	1.56		1.30	2.03			
		W1	Sqm	1	1.62		1.30	2.11			
		V	Sqm	1	1.90		0.60	1.14			

501.23

308.00

10.30 C&FC

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Change in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Toilet Room									
		V	Sqm	2	2.73		0.60	3.28			
							Total Qty	**13.58**			
							Schedule B quantity	**8.10**			
							Quantity Upto 125%	**10.13**			
							Quantity Above 125%	**3.45**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**10.13**	**44.72**	**453.00**	
							Quantity Above 125%	**3.45**	**44.72**	**155.00**	
		Item No.38 KSRB 15-18.2 : Providing and applying enamel metal paint two coats (excluding priming coat) over new steel or other metal surface brushing to give an even shade after cleaning oil, grease, dirt and other foreign matter, including cost of materials, labour, complete as per specifications.									
		Measurements taken on 29/5/23									
		Gents Change Room									
		W	Sqm	1	1.22		1.33	1.62			
		W1	Sqm	1	1.51		1.27	1.92			
		V	Sqm	1	2.48		0.60	1.49			
		Ladies Change Room									
		W	Sqm	1	1.56		1.30	2.03			
		W1	Sqm	1	1.62		1.30	2.11			
		V	Sqm	1	1.90		0.60	1.14			
		Toilet Room									
		V	Sqm	2	2.73		0.60	3.28			
							Total Qty	**13.58**			
							Schedule B quantity	**8.10**			
							Quantity Upto 125%	**10.13**			
							Quantity Above 125%	**3.45**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**10.13**	**103.63**	**1050.00**	
							Quantity Above 125%	**3.45**	**103.63**	**358.00**	
		Item No.39 KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. with 1.2mm thick, bottom section weight 0.695 kg/m, sides and top sections 1.3 mm. thick weight 0.659 kg/m; and shutter comprising top and bottom section of size 40mmx18mm, 1.25mm thick 0.417 kg./m; shutter outer side 40mmx18mm, 1.25mm.thick weight 0.417 kg/m, shutter interlock section 40mmx26.7mm, 1.1mm thick, weight 0.469 kg/m. the shutters mounted on nylon rollers with approved quality of fixtures such as aluminium handles tower bolts etc., and providing and fixing 5.5mm. thick plain glass for shutters fitted with rubber beading aluminium sections including cutting to required length, joints mitred subdividing the frame tenonned and rivetted in the assembled frame stiffened with end clips at corners angles etc., and fixed to the walls, lintels, floor beams/cills as the case may be with necessary steel screws, raul plugs, or teak wood gatties including cutting masonry or concrete and making good the original surface using cement mortar, aluminium sections pretreated for removal of any Specification No. KBS using aluminium section anodized to 12 - 15 microns.									
		Measurements taken on 26/5/23									
		Gents Change Room									
		W	Sqm	1	1.22		1.33	1.62			
		W1	Sqm	1	1.51		1.27	1.92			
		V	Sqm	1	2.48		0.60	1.49			
		Ladies Change Room									
		W	Sqm	1	1.56		1.30	2.03			
		W1	Sqm	1	1.62		1.30	2.11			
		V	Sqm	1	1.90		0.60	1.14			

10.13

10.30

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Change in m From	To	Description of Item	Unit	No	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Toilet Room									
		V	Sqm	2	2.73		0.60	3.28			
							Total Qty	**13.58**			
							Schedule B quantity	**8.10**			
							Quantity Upto 125%	**10.13**			
							Quantity Above 125%	**3.45**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**10.13**	**4653.35**	**47116.00**	
							Quantity Above 125%	**3.45**	**4611.90**	**15927.00**	
		Item No.41 KSRB 10-3 : Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terraces etc , consisting of following application. (a) Applying and grouting a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS:2645 over the RCC slab after cleaning the surface before treatment. (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 50% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS:2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement lurry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square (e) The whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour complete as per specifications.									
		Measurements taken on 31/5/23									
		Ladies Change Room	Sqm	1	7.38	1.40		10.33			
		Toilet	Sqm	1	3.23	1.85		5.98			
		Gents Change Room	Sqm	1	5.61	2.85		15.99			
		Due to odd shape	Sqm	1	38.5			38.30			
					Area Taken From Auto Cad Drawing						
							Total Qty	**70.60**			
							Schedule B quantity	**10.85**			
							Quantity Upto 125%	**13.56**			
							Quantity Above 125%	**57.03**			
							Now to be Paid Quantity				
							Quantity Upto 125%	**13.56**	**1097.34**	**14883.00**	
							Quantity Above 125%	**57.03**	**1084.26**	**61839.00**	
		Item No.42 KSRB 11-1 : Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
		Measurements taken on 30/5/23									
		Ladies Toilet	Pan	1				1.00			
							Total Qty	**1.00**			
							Schedule B quantity	**1.00**			
							Now to be Paid Quantity	**1.00**	**3824.34**	**3825.00**	
		Item No.43 KSRB 11-6: Providing & fixing white vitreous china clay , water closet European type (Pedestal type , S-Trap) with black solid plastic seat and lid . CP Brass hinges , rubber buffers, 10 litre white glazed / vitreous china clay low level flushing cistern (all are approved make) with fittings C.I. /M.S. Brackets , 40 mm diameter flush bend fittings and clamps over flow arrangement with specials and 25 mm mosquito proof coupling of approved design , painting of fittings and brackets ,cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications.									
		Measurements taken on 30/5/23									
		Gents Change Room	Each	1				1.00			
		Ladies Change Room	Each	1				1.00			
		Gents Toilet	Each	1				1.00			

3.00

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Item	To	Description of Item	Unit	No.	Length (m)	Breadth (m)	Height (m)	Quantity	Rate Rs	Amount Rs	Remarks
		Ladies Room:									
			Sqm	2	2.70			5.40			
								Total Qty	13.48		
								Schedule B quantity	8.05		
								Quantity Upto 125%	10.13		
								Quantity Above 125%	3.45		
								Now to be Paid Quantity			
								Quantity Upto 125%	10.13	461.35	4756.00
								Quantity Above 125%	3.45	611.90	15927.00
Item No 41		KSRB 11-3 Providing and laying integral cement based waterproofing treatment including preparation of surface as required for treatment of roofs, balconies, terrace etc. consisting of following application (a) Applying and spreading a slurry coat of neat cement using 2.75 kg/sqm of cement admixed with proprietary water proofing compound conforming to IS 2645 over the RCC slab after cleaning the surface before treatment (b) Laying cement concrete using broken brick bats 25mm to 100mm size with 20% of cement mortar 1:5 admixed with proprietary water proofing compound conforming IS 2645 over 20mm thick layer of cement mortar 1:5 admixed with proprietary water proofing compound to required slope and treating similarly the adjoining walls upto 300mm height including rounding off junctions of walls and slabs. (c) After two days of proper curing, applying a second coat of cement furry admixed with proprietary water proofing compound (d) Finishing the surface with 20mm thick jointless cement mortar of mix 1:4 admixed with proprietary water proofing compound and finally finishing the surface with trowel and neat cement slurry and making of 300x300mm square. (e) The whole terrace so finished shall be flooded with water for a minimum period of two weeks for curing and for final test including cost of materials, labour complete as per specifications.									
Measurements taken on		31/5/23									
		Ladies Change Room	Sqm	1	7.38	1.40		10.33			
		Toilet	Sqm	1	3.23	1.85		5.98			
		Gents Change Room	Sqm	1	5.61	2.85		15.99			
		Due to odd shape	Sqm	1	38.5			38.30			
					Area Taken From Auto Cad Drawing						
								Total Qty	**70.60**		
								Schedule B quantity	**10.85**		
								Quantity Upto 125%	**13.56**		
								Quantity Above 125%	**57.03**		
								Now to be Paid Quantity			
								Quantity Upto 125%	**13.56**	**1097.34**	**14883.00**
								Quantity Above 125%	**57.03**	**1084.26**	**61839.00**
Item No 42		KSRB 11-1 Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are approved make) with fittings, C.I / M.S brackets, 32mm diameter flush pipe fittings and clamps, overflow arrangements with specials and 25mm mosquito proof coupling of approved design, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
Measurements taken on		30/5/23									
		Ladies Toilet	Pan	1				1.00			
								Total Qty	**1.00**		
								Schedule B quantity	**1.00**		
								Now to be Paid Quantity	**1.00**	**3824.34**	**3825.00**
Item No 43		KSRB 11-6 Providing & fixing white vitreous china clay , water closet European type (Pedestal type , S-Trap) with black solid plastic seat and lid , CP Brass hinges , rubber buffers, 10 litre white glazed / vitreous china clay low level flushing cistern (all are approved make) with fittings C.I. /M.S. Brackets , 40 mm diameter flush bend fittings and clamps over flow arrangement with specials and 25 mm mosquito proof coupling of approved design , painting of fittings and brackets ,cutting and making good the wall and floor wherever required , including cost of materials, labour complete as per specifications.									
Measurements taken on		30/5/23									
		Gents Change Room	Each	1				1.00			
		Ladies Change Room	Each	1				1.00			
		Gents Toilet	Each	1				1.00			
											3.00

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER

Change in qty		Description of Item	Unit	No.	Length (m)	Breadth (m)	Depth (m)	Quantity	Rate Rs	Amount Rs	Remarks
From	To										
		Ladies Toilet									
			Each	1				1.00			
							Total Qty	4.00			
							Schedule B quantity	1.00			
							Quantity Upto 125%	1.25			
							Quantity Above 125%	2.75			
							Now to be Paid Quantity				
							Quantity Upto 125%	1.25	5243.48	6555.00	
							Quantity Above 125%	2.75	5243.48	14420.00	
		Item No 44 KSRB 11-11.4 : Providing and fixing white vitreous china clay, flat back wash basin size 550x400mm with a single 15mm C.P brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern, painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
		Measurements taken on 30/5/23									
		Gents Change Room	Unit	1				1.00			
		Ladies Change Room	Unit	1				1.00			
		Gents Toilet	Unit	2				2.00			
		Ladies Toilet	Unit	2				2.00			
							Total Qty	6.00			
							Schedule B quantity	2.00			
							Quantity Upto 125%	2.50			
							Quantity Above 125%	3.50			
							Now to be Paid Quantity				
							Quantity Upto 125%	2.50	3295.31	8239.00	
							Quantity Above 125%	3.50	3295.31	11534.00	
		Item No.45 KSRB 11-7.1 : Providing and fixing white vitreous china clay, flat back, lipped front urinal basin of 430x260x350mm with 5 litres PVC automatic flushing cistern, C.I / M.S brackets, standard flush pipe and C.P. brass spreaders with brass unions and G.I. clamps complete painting of fittings and brackets, cutting and making good the wall and floor wherever required, including cost of materials, labour complete as per specifications.									
		Measurements taken on 30/5/23									
		Gents Toilet	Each	2				2.00			
							Total Qty	2.00			
							Schedule B quantity	1.00			
							Quantity Upto 125%	1.25			
							Quantity Above 125%	0.75			
							Now to be Paid Quantity				
							Quantity Upto 125%	1.25	3350.94	4189.00	
							Quantity Above 125%	0.75	3350.94	2514.00	
		Item No.46 KSRB 13-6,1-2:Providing and fixing in position brass bib cock of approved quality 25 mm dia nominal bore including cost of materials, labour HOM of equipments with all leads complete with specifications									
		Measurements taken on 30/5/23									
		Gents Change Room	Each	3				3.00			
		Ladies Change Room	Each	3				3.00			
		Gents Toilet	Each	3				3.00			
		Ladies Toilet	Each	5				5.00			
							Total Qty	14.00			
							Schedule B quantity	4.00			
							Quantity Upto 125%	5.00			
							Quantity Above 125%	9.00			
							Now to be Paid Quantity				
							Quantity Upto 125%	5.00	257.43	1288.00	
							Quantity Above 125%	9.00	257.43	2317.00	

RUDRAPRASAD CONSULTANTS BANGALORE

CONTRACTOR PMC ASSISTANT ENGINEER ASSISTANT EXECUTIVE ENGINEER